

Hutt City Council

Pre-Line Plumbing		
General		
Building consent number:		
Site address:		
Building owner(s)	Name(s): Contact details:	
Location of building or building work within site/block number/building:		
Description:	This inspection is to check the plumbing within the building.	
When to book this inspection	 Book this inspection when: All plumbing work within the building has been completed The plumbing pipes are exposed to view The plumbing pipes are under test The plumbing pipes have been capped Soundproofing of pipes has been completed 	
Building Inspector:	Name: Warrant number:	
Building work ready for inspection	If no, the inspection is failed.	
Inspection date and time:	Click or tap to enter a date.	Time:
Inspection attendees:		



Documentation - all documentation required for this inspection, excluding the on-site copy of the issued building consent documentation, must have been uploaded onto the building consent file in Objective Build prior to the applicant requesting the inspection booking. If the required documents are not on the building consent file, then the inspection booking will be declined.

- An on-site copy of issued building consent documentation
- Removal of any section 37 certificate issued under section 37 of the Building Act 2004 by the Resource Consent Team
- Site notes from suitably qualified independent engineers
- A copy of the draft compliance schedule
- Pass inspection record issued by the network utility operator of the public water supply network that it approves of the water supply connection to that network
- A scaled as-built plumbing plan
- Hutt City Council Producer Statement PS3 Construction <u>form</u> from an approved backflow prevention device installer
- A copy of current Plumbers Gasfitters and Drainlayers Board (PGDB) licence card from a certifying plumber
- A copy of current Plumbers Gasfitters and Drainlayers Board (PGDB) licence card from a certifying gasfitter

Deviation from the granted building consent documentation

Items to be checked	Help Text
Approval for any major changes to the granted building consent	 Check if any changes been made to the building work Have approval(s) been obtained for the changes to the building work? If approval has not been obtained and the changes affect the building work being inspected, fail the inspection. However, if the changes do not affect the building work being inspected, pass the inspection if all other inspection requirements have been met.



Warnings and bans		
Items to be checked	Help Text	
Use of building products or building methods that have been banned or have warnings issued	 Check for the use of any building products or building methods that have been banned by MBIE. If used, fail the inspection. Check for the use of any building products or building methods that have had warnings issued by MBIE. If used, check if building code compliance is compromised. If building code compliance is compromised, fail the inspection. 	
Site		

Items to be checked	Help Text
Construction and demolition hazards	Are protection measures in place as per the building consent?

Plumbing

Items to be checked	Help Text
Pipes within the building	Check whether the following items regarding the discharge pipes are as per the building consent:
	 Material label that is printed on the pipes Size Gradient Joints Bends Junctions Access points Proximity to other services Stacks Support to pipes



	11) Temporary cover/cap at the
	upstream of the pipes
	Take sufficient photos to show all of the above
Protection of pipes against concrete	Has protection of pipes against concrete been constructed as per the building consent?
Watertightness	 Check whether. 1) The water or air test has been carried out as per the building consent 2) The discharges pipes have passed the water or air test
Ventilation	Check whether ventilation for plumbing work has been constructed as per the building consent.
Soundproofing of pipes	Has soundproofing of pipes been installed as per the building consent?
Fire sprinklers	Has the plumbing for the fire sprinkler system been installed as per the building consent?
Reflux valves	Have reflux valves been installed as per the building consent?
Floor waste gully	Have floor waste gullies been installed as per the building consent?
Backflow prevention device	Have backflow prevention devices been installed as per the building consent?
Water supply system and hot water cylinder	
Items to be checked	Help Text
Pipes	Check whether the following items are as per the building consent: 1) Material 2) Size 3) Joints



	4) Bends 5) Support to pipes 6) Discharge location
Watertightness	Check whether. 1) The water or air test has been carried out as per the building consent 2) The hot and cold water systems have passed the pressure test
Secondary circuit	Check whether the following items are as per the building consent: 1) Material 2) Size 3) Joints 4) Bends 5) Valves 6) Ventilation 7) Pump 8) Discharge location
Relief drain	Check whether the following items regarding the relief drains for hot water cylinders are as per the building consent. 1) Material 2) Size 3) Gradient 4) Joints 5) Bends 6) Discharge location 7) Freezing protection (If applicable)
Tundish	Have tundishes been installed as per the building consent?
Other comments	

Other comments

Note: Check the land and any other structures for potential breaches of the Building Act 2004 and risks to people, property, and public infrastructure.



Next inspection