

Hutt City Council

	Subfloor framing	
Building consent number:		
Site address:		
Building owner(s)	Name(s):	
	Contact details:	
Location of building or		
building work within		
site/block number/building:	This is an artist in the above	
Description:	This inspection is to check subfloor framing.	
When to book this inspection	 Book this inspection when: All subfloor structural framing has been constructed Ground floor flooring has been installed Subfloor insulation has been installed 	
Building Inspector:	Name:	Warrant number:
Inspection date and time:	Click or tap to enter a date.	Time:
Inspection attendees:		
Next inspection:		
General		
Items to be checked	Help Text	
Outstanding items from previous inspection(s)	Are there any outstanding items from previous inspection(s). If yes, fail the inspection.	
Approval for any major changes to the granted building consent	Check whether any changes to the granted building consent are going to be made or have been made. If a major change(s) is to occur or has occurred, has an application for an amendment to the building consent been made or issued? If no, take necessary enforcement actions.	



	If the major change(s) affects the building work being inspected and no amendment to the building consent has been issued for the major changes, fail the inspection.
Construction and demolition hazards	Are protection measures in place as per the building consent?
An on-site copy of issued building consent documentation	Is a copy of issued building consent documentation on site? If no, fail the inspection.
Building work ready for inspection	If no, the inspection is failed.
Use of building products or building methods that have been banned or have warnings issued	Check for the use of any building products or building methods that have been banned by MBIE. If used, fail the inspection.
	2) Check for the use of any building products or building methods that have had warnings issued by MBIE. If used, check if building code compliance is compromised. If building code compliance is compromised, fail the inspection.
Site instructions	Check the land and any other structures for potential breaches of the Building Act 2004 and risks to people, property, and public infrastructure.

Documentation – all documentation required for this inspection, excluding the on-site copy of the issued building consent documentation, must have been uploaded onto the building consent file in Objective Build prior to the applicant requesting the inspection booking. If the required documents are not on the building consent file, then the inspection booking will be declined.

• Site visit records from suitably qualified independent engineers

Specific engineer design

- p	
Items to be checked	Help Text
Specific engineer design	Is the subfloor framing designed by a chartered professional engineer (CPEng)?



	If yes, state CPEng's full name, registration number, Practice field(s) and CPEng status. State what subfloor framing has been designed by the CPEng.	
Timber treatment and grade		
Items to be checked	Help Text	
Timber treatment and grade	Check whether the following items are as per the building consent: 1) Timber treatment, including treatment of cuts	
	2) Timber grade	
Steel fixing protection		
Items to be checked	Help Text	
Steel fixing protection	Is the steel fixing protection as per the building consent?	
Separation of timber framing from co	oncrete or masonry	
Items to be checked	Help Text	
Separation of timber subfloor framing from concrete or masonry	Has contact between timber subfloor framing and concrete or masonry been avoided as per the building consent?	
Bearers		
Items to be checked	Help Text	
Bearers	Check whether the following items are as per the building consent: 1) Size 2) Spacings 3) Bearing on support members 4) Fixings 5) Cantilever distance	
	5) Cantilever distance	



6) Size of solid blocking
7) Fixings of solid blocking
8) Positioning of bearers under loadbearing walls
Check whether the following items are constructed as per the building consent: 1) Joints
2) Addressing point loads

Joists	
Items to be checked	Help Text
Joists	Check whether the following items are as per the building consent: 1) Size
	2) Spacings
	3) Bearing on support members
	4) Fixings
	5) Cantilever distance
	6) Size of solid blocking
	7) Fixings of solid blocking
	8) Spacing of solid blocking
	9) Floor joist stiffeners and their fixings
	10) Positioning of joists under loadbearing walls
	Check whether the following items are
	constructed as per the building consent:
	1) Joints
	2) Holes and/or notches
	3) Addressing point loads



Flooring	
Items to be checked	Help Text
Flooring	Check whether the following items are as per the building consent: 1) Material 2) Flooring thickness
	3) Fixings of the flooring
	4) Finished floor level (FFL)Check whether the following items are constructed as per the building consent.1) Floor diaphragm
	Slope of substrate for wet area showers and/or bathrooms
Stringers	
Items to be checked	Help Text
Stringers and their fixings	Are the stringer size and fixings as per the building consent?
Brace for braced piles	
Items to be checked	Help Text
Brace for braced piles	Check whether the following items regarding the braces for braced piles have been constructed as per the building consent: 1) Size of the brace 2) Positioning of the brace
	3) Fixings to other members
Insulation	o, image to other mornous
Items to be checked	Help Text
Insulation	Is subfloor insulation installed as per the building consent?



Sub-floor vents		
Items to be checked	Help Text	
Ventilation	Has sub-floor ventilation been provided as per the building consent?	
Sub-floor access		
Items to be checked	Help Text	
Access to subfloor framing	Has access to subfloor framing been constructed as per the building consent?	